2025 Summer Logistics Plans Health Sciences Campus

The following describes the logistics plans for summer construction projects that will impact campus pedestrian and vehicular pathways.

Nursing Classroom Upgrades


Contractor: TBD

Designer: Davis Kane

Mobilizing (estimated): May 2025

Project Completion: November 2025

PM: Jordan Delia – FEAS




All contractor parking is off site

Biotechnology Upgrade Lab Exhaust System

Contractor: Berry Building Group Designer: Salas O'Brien

Mobilizing (estimated): 5/12/25 Project Completion: 6/24/25 PM: Dan Baker - FEAS



All contractor parking is off site

<u>Various Interior Projects:</u> Minimal impact to pedestrians or vehicles. Minor impact to building occupants.

Anticipated dates for the following:

- Biotechnology Building Fire Alarm Replacement August projected start
- Brody GE 99 HVAC Unit replacement July projected start
- Warren Life Sciences Extend Sprinkler System August projected start
- Warren Life Sciences Envelope Repairs July projected start

All contractor parking is off site

Brody School of Medicine - New Medical Education Building (26 pages)

Contractor: T A Loving, Barnhill, Metcon Designer: BSA


Mobilizing (estimated): March 2025 Project Completion: July 2027 PM: Gina Shoemaker – FEAS

Project Schedule


- Mobilize to Site March 2025
- Temp Loading Dock Construction February 2025
- Close Brody Loading Dock March 2025
- Begin Med Ed Building Construction March 2025
- Begin Parking Deck Construction March 2025
- Begin Chiller Plant Construction Parking lot captured March 2025, Construction start August 2025
- Open Brody Loading Dock August 2026
- Complete and Open Parking Deck January 2027
- Complete Open Parking around Chiller Plant July 2027
- Complete Building August 2027
- Demobilize from Site July/August 2027

Overall Site Plan













ECU Health -Brody Connector

Leo Jenkins



ECU Health Temporary Canopy

Temporary Loading Dock Area


Portable loading dock lift will be provided for loading/unloading

> Rolloff Dumpster with Ramp Access and Gate


March 2025 - June 2027 Temporary Loading Dock Total Duration - 28 Months BRODY SCHOOL OF MEDICINE

TA,LOVING
BARNHILL
Metcon







Brody Ground Floor





Brody First Floor






Brody Third Floor





Unoccupied - June 2026 Move in - August 2027


Brody Fifth Floor



Brody Sixth Floor



Brody Seventh Floor



Brody Eighth Floor

